

Smoke Test of the EVAP System

Meets NATEF Task: (A8-E-11) Inspect and test components and hoses of the evaporative emissions control system; perform necessary action. (P-1)

Name _____ Date _____ Time on Task _____

Make/Model/Year _____ VIN _____ Evaluation: 4 3 2 1

- _____ 1. Check service information for the procedures and pressures to follow when checking the evaporative emission control system for leaks using smoke.

Specified maximum pressure = _____

- _____ 2. Connect the smoke machine to the evaporative emission control system following the instructions supplied with the smoke machine.



- _____ 3. Use a bright light and look for smoke leaking from the evaporative emission control system. Describe the leaks, if any.

- _____ 4. Based on the results of the smoke testing, what is the necessary action? _____
