I/M Monitors Status

Meets NATEF Task: (A8-B-6) Describe the importance of running all OBDII monitors for repair verification. (P-1)

Name _____ **Date** _____ **Time on Task** _____

Make/Model/Year _____ **VIN** _____ **Evaluation: 4 3 2 1**

_____ **1.** Check service information for the specified procedures and test equipment needed to determine the status of the inspection and maintenance (I/M) monitors.

_____

_____

_____ **2.** Connect a scan tool and check the status of the I/M monitors and list their status.

Monitor	**Status**
_____	_____
_____	_____
_____	_____
_____	_____
_____	_____

_____ **3.** Check service information and determine under what condition the vehicle must be driven to have the monitors run.

_____

_____ **4.** Based on the results, what is the necessary action? _____

_____